

**GREENVILLE UTILITIES COMMISSION**  
**TABULATION OF RE-BID PROPOSALS RECEIVED FOR**  
**PREFABRICATED METAL RELAY CONTROL HOUSE FOR GREENVILLE**  
**SOUTH 230 KV POD NO. 3**  
**MAY 24, 2016 @ 2:00 PM**

<b>VENDORS</b>	<b>BASE BID</b>	<b>DELIVERY (DAYS)</b>	
Parkline, Inc.	\$150,923.00	157 Days	
GFRC Acquisition, LLC DBA GFRC Shelters	270,328.00	175 Days	

\* Indicates recommended award based on the lowest responsible, responsive bid.

---