

Pre-bid Meeting 6/4/14 Minutes
Greenville Utilities Commission – Bid No. 14-17
LNG Plant Phase IIB Expansion

Attendees:

Greenville Utilities Commission: Carl Smith, Troy Heath, John Daughton
Northstar Industries, LLC: Tom High, Mike Genimatas, Tom Bunosso
C.A. Lewis, Inc.: David Laney
Edwards, Inc.: Larry Howle, Richard Day

Minutes:

The scope of work and drawing package was reviewed briefly with the group. The meeting was followed by a walk-through tour at the LNG plant. All attendees were present at both the meeting and plant walk-through.

Contact John Daughton for additional visits to the LNG Plant at (252)551-1485.

Questions and Answers:

Question: Is the purchase of the 5 Taco Multi-purpose valves part of the contractor's scope?

Answer: Yes.

Q: Can the new concrete pad being added in front of tanks "A" and "B" be poured in 2 sections with an expansion joint?

A: Yes

Q: Is the purchase of the flame detectors in the contractor's scope?

A: No, owner will purchase flame detectors.

Q: Do the discharge lines from the thermal reliefs on the new LNG pump skid connect to the 3" header that runs to the remote vent stack or do they run to the stack individually.

A: The discharge lines connect to the 3" header and only the header runs to the stack.

Q: Is the purchase of the LNG tank level and pressure transmitters in the contractor's scope?

A: Yes. Specifications to be provided.

Q: What is the specification for the sump pump for the impoundment basin?

A: Specification to be provided.

Q: Who will locate the private utilities contained within the fenced area?

A: Owner will locate their facilities within the fenced in area at the LNG Plant, however, it will be the responsibility of the contractor to maintain a valid locate ticket while performing any excavation work.

Q: What material is the discharge pipe from the sump pump?

A: Polyvinyl Chloride (PVC)