

GREENVILLE UTILITIES COMMISSION
GREENVILLE, NORTH CAROLINA
ONE (1) DIRECTIONAL BORING SYSTEM

Pre-bid meeting: September 3, 2013 at 10:00 am

Attended: Bill Darty, Allen Nethercutt, Cleve Haddock (GUC)

Pete Peterson (Ditch Witch of NC)

Jay Terry (Vermeer Mid Atlantic, Inc)

Minutes of meeting:

Attached are the questions and responses following today's pre-bid meeting concerning the Directional boring system:

- 1) **Operational:** add remote control must be tethered to the last statement, "Must also have remote to operate unit from safe distance, remote control must be tethered".
- 2) **Trailer:** change heavy duty electric tongue jack to read "dual heavy duty two speed tongue jacks".
- 3) **Downhole Tools:** change (50) 10 ft. sections of pvc lined pipe (OEM) to read "(50) 10ft. sections of OEM stocked pipe".
- 4) **Mixing System:** add Kohler to read "Honda or Kohler gasoline engine 13 H.P., electric start"
- 5) **Mixing System:** add to last line. "Removable safety railing must be installed around 8' X 14' flatbed".
- 6) **Tracking System:** remove "Controller must be tethered".