

GREENVILLE UTILITIES COMMISSION

GREENVILLE, NORTH CAROLINA

ONE (1) 56,000 lb. GWVR CAB & CHASSIS AND ARTICULATED CRANE

Pre-bid meeting: July 31, 2012 at 10:00 am

Attended: Bill Darty, Allen Nethercutt, Meredith Dent, Cleve Haddock (GUC).

Alan Pittard (Map Enterprises)

Minutes of meeting:

Discussion and suggested changes to the specifications.

- 1) **Articulated Crane pg. 5 of 20** Lowered the base crane capacity to approximately 241,180 ft./lbs., added approximate to the minimums, and lowered the final capacity to 4,050 lbs. @ 48' 3". Our main goal is to maintain an approximate minimum capacity of 4,000 lbs. @ 48'.
- 2) **Stabilizers pg. 6 of 20** Changed outrigger spread to read minimum 8' 2" spread.
- 3) **Rotation pg. 6 of 20** Increased rotation minimum torque to 28,000 ft./lbs. and lowered rotation to 407 degrees.
- 4) **System oil pg. 6 of 20** Lowered system oil tank to 37 gallons.
- 5) **Winch pg. 6 of 20** Winch capacity increased to approximately 4400 lbs.
- 6) **URD Body pg. 7 of 20** Changed body size to 8' X 14' (work area).
- 7) **Additional Features and Equipment pg. 8 of 20** Added a full length heavy duty sub frame tying the front and rear outriggers together.
- 8) **Cab-Chassis pg. 8 of 20** Added approximately 104" to CA.
- 9) **Warranty pg. 9 of 20** Added cab and chassis to no further than 80 miles and added body and crane service no further than 150 miles with onsite service and repairs.