

CLARIFICATION I FOR:

RFP #16-56, for Pre Engineered Maintenance Building 01/12/17

1. As generally discussed at the meeting, the site allowance (to be included in our bid) should include initial surveying, civil design and engineering, clearing/demolition, silt fence, erosion control, grading, off-site fill, compaction, storm water management, site utilities, sidewalks, aprons, pavement markings, exterior signage, parking bumpers, fine/finish grading, seeding/turf, and landscaping. Basically, we are to price this project starting from a building pad on grade.

The site allowance of \$50,000 will include but may not be limited to the site work items as described above to ensure the site meets all applicable code and permitting requirements. The site allowance does not include the concrete slab/foundation for the building.