

QUESTION AND ANSWERS FOR:

RFB # 13-25, 08/15/13

ONE (1) 56,000 LB. GVWR CAB & CHASSIS

AND ARTICULATED CRANE

Pre-bid meeting 8/1/13.

Attendees:

Matt Rohrbauck, Altec Industries, Inc.
Allen Pittard, Map Enterprises, Inc.
Bill Darty, GUC
Allen Nethercutt, GUC
Cleve Haddock, GUC

The following questions were brought up during the pre-bid meeting for the 56,000 lb. GVWR cab & chassis and articulated crane today @ 10:00 a.m.

1-page 5, **Articulated Crane**- change 4,050 lbs. @ 48' 3" to 3,945 lbs. @ 48' 1"
2-page 6, **Crane Construction**- change 88 degree vertically to 76 degree vertically
3-page 8, area lights should be LED not led
4-page 9, **Paint**- URD body and boxes shall be black unless specified to be aluminum
5-page 9, **Exhaust System**- change Vehicle exhaust to Vertical exhaust
6-page 9, change Minimum 56 gallon step tank to Minimum 50 gallon step tank or largest manufacture will provide maintaining original under cab location and not interfering with body or equipment

Specifications will be updated in bid package.